# OSHA PSM 1910.119 / API RP 75 SHIFT HANDOVER REPORT

Central Processing Facility  Train 1 (V-101 Separator & K-101 Compressor)

Report Ref: SHR-257A348F-202610242146  |  Incident: INC-257A348F  |  Generated: 2026-10-24 21:46:41

| | | | |
|---|---|---|---|
| **Outgoing Shift Lead:** | Lead Console Operator | **Incoming Shift Lead:** | Incoming Shift Lead |
| **Operational Status:** | **ACTIVE INCIDENT / ABNORMAL** | **Supervisory Mode:** | Level-2 Advisory (Zero DCS Write) |

## 1. Executive Summary & Live DCS Telemetry

Process conditions monitored under Level-2 Supervisory advisory envelope:

| Instrument Tag | Current Reading | Operating Envelope | Alarm State |
|---|---|---|---|
| **DPIT-101** | `0.03 bar` | 0.010 - 0.050 bar | **NORMAL** |
| **LT-101** | `52.00 %` | 40.0 - 65.0 % | **NORMAL** |
| **LT-102** | `49.50 %` | 40.0 - 65.0 % | **NORMAL** |
| **PT-101** | `35.80 barg` | 28.0 - 34.0 barg | **HIGH ALARM** |
| **VT-101** | `1.40 mm/s` | 0.50 - 3.80 mm/s | **NORMAL** |

**Active Symptoms: SYM_HIGH_PRESSURE**

## 2. Diagnosed Root Causes & Bayesian Posterior Beliefs

**1. PCV-101 Stuck Closed / Air Failure (H01) - 45.8% confidence**

2. Wellhead Transient Slug Influx (H06) - 31.3% confidence

3. Separator Foaming & Demister Carryover (H03) - 9.5% confidence

## 3. Actions Executed & Active Remediation Sequence

**Executed Remediations in Current Shift:**

- [x] **ACT_01_SWITCH_MANUAL_BYPASS: Switch PCV-101 to Manual Bypass Valve**
  Equipment: PCV-101 | Status: Executed & Logged

**Outstanding Plan Sequence:**

- [ ] Step 1: Switch PCV-101 to Manual Bypass Valve (ACT_01_SWITCH_MANUAL_BYPASS)
  Target: PCV-101 | Estimated Time: 5 min

## 4. Field Verification Checks (Completed vs. Pending for Incoming Crew)

No field checks completed yet during this shift.

**Pending Checks for Incoming Shift Lead:**

- [ ] CHK_01_LOCAL_PCV_STEM: Inspect Local PCV-101 Valve Stem & Actuator Position
  Target: PCV-101 | Priority: 1 | Mandatory Verification
- [ ] CHK_02_PCV_AIR_SUPPLY: Check Instrument Air Supply Pressure to PCV-101 Positioner
  Target: PCV-101 | Priority: 2 | Mandatory Verification

## 5. Grounded Technical References (SOPs & HAZOP Safeguards)

**[SOP-V101 §1]: §1. High Pressure Abatement & PCV-101 Malfunction Response**

Excerpt: - **Normal Operating Pressure:** 30.0 barg to 33.0 barg - **High Pressure Alarm (PAH-101):** 34.0 barg...

**[HAZOP-SEP Node 1]: Node 1. High Pressure in Separator V-101 (Parameter: Pressure / High)**

Excerpt: - **Deviation:** MORE Pressure (Vessel overpressure > 34.0 barg) - **Direct Causes:**...

## 6. Formal Shift Handover Sign-off & Regulatory Endorsement

**OUTGOING SHIFT OPERATOR**

Name / Role: Lead Console Operator

Signature: _____

Timestamp: 2026-10-24 21:46:41

**INCOMING SHIFT SUPERVISOR**

Name / Role: Incoming Shift Lead

Signature: _____

Timestamp: _____-_____-_____ ____:____