OSHA PSM 1910.119 / API RP 75 SHIFT HANDOVER REPORT

Central Processing Facility Train 1 (V-101 Separator & K-101 Compressor)

Report Ref: SHR-44513028-202610250038 | Incident: INC-44513028 | Generated: 2026-10-25 00:38:26

Outgoing Shift Lead:	Lead Console Operator	**Incoming Shift Lead:**	Incoming Shift Lead
Operational Status:	**ACTIVE INCIDENT / ABNORMAL**	**Supervisory Mode:**	Level-2 Advisory (Zero DCS Write)

1. Executive Summary & Live DCS Telemetry

Process conditions monitored under Level-2 Supervisory advisory envelope:

Instrument Tag	Current Reading	Operating Envelope	Alarm State
ASV_101_POS	`0.00 %`	0.0 % (Closed)	**NORMAL**
DPIT-101	`0.01 bar`	0.010 - 0.050 bar	**NORMAL**
FT-101	`25238.30 Sm3/h`	50,000 - 80,000 Sm3/h	**NORMAL**
LT-101	`50.03 %`	40.0 - 65.0 %	**NORMAL**
LT-102	`24.60 %`	40.0 - 65.0 %	**NORMAL**
LT-103	`5.00 %`	5.0 - 20.0 %	**NORMAL**
PCV_101_POS	`8.00 %`	30.0 - 70.0 %	**NORMAL**
PT-101	`93.23 barg`	28.0 - 34.0 barg	**TRIP (HIGH-HIGH)**
PT-102	`92.53 barg`	27.0 - 33.0 barg	**TRIP (HIGH-HIGH)**
PT-103	`223.75 barg`	70.0 - 80.0 barg	**TRIP (HIGH-HIGH)**
VT-101	`1.80 mm/s`	0.50 - 3.80 mm/s	**NORMAL**

Active Symptoms: SYM_HIGH_PRESSURE, SYM_LOW_GAS_FLOW

2. Diagnosed Root Causes & Bayesian Posterior Beliefs

1. PCV-101 Stuck Closed / Air Failure (H01) - 63.3% confidence

2. Wellhead Transient Slug Influx (H06) - 18.8% confidence

3. Compressor K-101 Aerodynamic Surge (H04) - 12.6% confidence

3. Actions Executed & Active Remediation Sequence

No corrective actions executed during this shift.

Outstanding Plan Sequence:

- [ ] Step 1: Switch PCV-101 to Manual Bypass Valve (ACT_01_SWITCH_MANUAL_BYPASS)
  Target: PCV-101 | Estimated Time: 5 min

4. Field Verification Checks (Completed vs. Pending for Incoming Crew)

- [x] **CHK_02_PCV_AIR_SUPPLY: Check Instrument Air Supply Pressure to PCV-101 Positioner**
  Target: Unit | Result: Confirmed | Status: Completed
- [x] **CHK_01_LOCAL_PCV_STEM: Inspect Local PCV-101 Valve Stem & Actuator Position**
  Target: Unit | Result: Confirmed | Status: Completed

All field verification checks cleared for this operational state.

5. Grounded Technical References (SOPs & HAZOP Safeguards)

[SOP-V101 Section 1]: Section 1. High Pressure Abatement & PCV-101 Malfunction Response

Excerpt: - **Normal Operating Pressure:** 30.0 barg to 33.0 barg - **High Pressure Alarm (PAH-101):** 34.0 barg...

[HAZOP-SEP Node 1]: Node 1. High Pressure in Separator V-101 (Parameter: Pressure / High)

Excerpt: - **Deviation:** MORE Pressure (Vessel overpressure > 34.0 barg) - **Direct Causes:**...

6. Formal Shift Handover Sign-off & Regulatory Endorsement

OUTGOING SHIFT OPERATOR

Name / Role: Lead Console Operator

Signature: _____

Timestamp: 2026-10-25 00:38:26

INCOMING SHIFT SUPERVISOR

Name / Role: Incoming Shift Lead

Signature: _____

Timestamp: _____-_____-_____ ____:____