OSHA PSM 1910.119 / API RP 75 SHIFT HANDOVER REPORT

Central Processing Facility Train 1 (V-101 Separator & K-101 Compressor)

Report Ref: SHR-6E48A55A-202610242230 | Incident: INC-6E48A55A | Generated: 2026-10-24 22:30:19

Outgoing Shift Lead:	Lead Console Operator	**Incoming Shift Lead:**	Incoming Shift Lead
Operational Status:	**ACTIVE INCIDENT / ABNORMAL**	**Supervisory Mode:**	Level-2 Advisory (Zero DCS Write)

1. Executive Summary & Live DCS Telemetry

Process conditions monitored under Level-2 Supervisory advisory envelope:

Instrument Tag	Current Reading	Operating Envelope	Alarm State
DPIT-101	`0.10 bar`	0.010 - 0.050 bar	**TRIP (HIGH-HIGH)**
FT-101	`90000.00 Sm3/h`	50,000 - 80,000 Sm3/h	**HIGH ALARM**
LT-101	`50.09 %`	40.0 - 65.0 %	**NORMAL**
LT-102	`12.80 %`	40.0 - 65.0 %	**NORMAL**
LT-103	`5.00 %`	5.0 - 20.0 %	**NORMAL**
PT-101	`30.00 barg`	28.0 - 34.0 barg	**NORMAL**
PT-102	`29.30 barg`	27.0 - 33.0 barg	**NORMAL**
PT-103	`72.00 barg`	70.0 - 80.0 barg	**NORMAL**
VT-101	`2.30 mm/s`	0.50 - 3.80 mm/s	**NORMAL**

Active Symptoms: SYM_HIGH_DEMISTER_DP, SYM_LOW_INTERFACE

2. Diagnosed Root Causes & Bayesian Posterior Beliefs

1. Wellhead Transient Slug Influx (H06) - 50.1% confidence

2. Separator Foaming & Demister Carryover (H03) - 29.8% confidence

3. Emulsion Rag Layer & LT-102 Drift (H05) - 16.9% confidence

3. Actions Executed & Active Remediation Sequence

No corrective actions executed during this shift.

Outstanding Plan Sequence:

- [ ] Step 1: Start Antifoam Dosing Pump P-105 (ACT_02_INJECT_ANTIFOAM_CHEMICAL)
  Target: V-101 | Estimated Time: 3 min
- [ ] Step 2: Throttle Upstream Choke Manifold by 15% (ACT_05_PINCH_WELLHEAD_CHOKE)
  Target: Wellhead_Choke | Estimated Time: 6 min

4. Field Verification Checks (Completed vs. Pending for Incoming Crew)

No field checks completed yet during this shift.

Pending Checks for Incoming Shift Lead:

- [ ] CHK_01_LOCAL_PCV_STEM: Inspect Local PCV-101 Valve Stem & Actuator Position
  Target: PCV-101 | Priority: 1 | Mandatory Verification
- [ ] CHK_03_DEMISTER_DP_DRAIN: Check Demister Differential Pressure Gauge & Drain Lines
  Target: V-101 | Priority: 2 | Mandatory Verification

5. Grounded Technical References (SOPs & HAZOP Safeguards)

[SOP-V101 Section 4]: Section 4. Severe Production Slug Handling

Excerpt: - A sudden liquid slug arriving from multiphase flowline can rapidly increase liquid level LT-101 at rates exceeding 3% ...

[HAZOP-SEP Node 1]: Node 1. High Pressure in Separator V-101 (Parameter: Pressure / High)

Excerpt: - **Deviation:** MORE Pressure (Vessel overpressure > 34.0 barg) - **Direct Causes:**...

6. Formal Shift Handover Sign-off & Regulatory Endorsement

OUTGOING SHIFT OPERATOR

Name / Role: Lead Console Operator

Signature: _____

Timestamp: 2026-10-24 22:30:19

INCOMING SHIFT SUPERVISOR

Name / Role: Incoming Shift Lead

Signature: _____

Timestamp: _____-_____-_____ ____:____