OSHA PSM 1910.119 / API RP 75 SHIFT HANDOVER REPORT

Central Processing Facility Train 1 (V-101 Separator & K-101 Compressor)

Report Ref: SHR-7D73C5A0-202610242232 | Incident: INC-7D73C5A0 | Generated: 2026-10-24 22:32:38

Outgoing Shift Lead:	Lead Console Operator	**Incoming Shift Lead:**	Incoming Shift Lead
Operational Status:	**ACTIVE INCIDENT / ABNORMAL**	**Supervisory Mode:**	Level-2 Advisory (Zero DCS Write)

1. Executive Summary & Live DCS Telemetry

Process conditions monitored under Level-2 Supervisory advisory envelope:

Instrument Tag	Current Reading	Operating Envelope	Alarm State
DPIT-101	`0.10 bar`	0.010 - 0.050 bar	**TRIP (HIGH-HIGH)**
FT-101	`90000.00 Sm3/h`	50,000 - 80,000 Sm3/h	**HIGH ALARM**
LT-101	`50.00 %`	40.0 - 65.0 %	**NORMAL**
LT-102	`25.00 %`	40.0 - 65.0 %	**NORMAL**
LT-103	`5.00 %`	5.0 - 20.0 %	**NORMAL**
PT-101	`30.00 barg`	28.0 - 34.0 barg	**NORMAL**
PT-102	`29.30 barg`	27.0 - 33.0 barg	**NORMAL**
PT-103	`72.00 barg`	70.0 - 80.0 barg	**NORMAL**
VT-101	`2.30 mm/s`	0.50 - 3.80 mm/s	**NORMAL**

2. Diagnosed Root Causes & Bayesian Posterior Beliefs

1. Nominal Steady-State Operation (H07) - 25.0% confidence

2. PCV-101 Stuck Closed / Air Failure (H01) - 15.0% confidence

3. Separator Foaming & Demister Carryover (H03) - 15.0% confidence

3. Actions Executed & Active Remediation Sequence

No corrective actions executed during this shift.

4. Field Verification Checks (Completed vs. Pending for Incoming Crew)

No field checks completed yet during this shift.

All field verification checks cleared for this operational state.

5. Grounded Technical References (SOPs & HAZOP Safeguards)

[SOP-V101 Section 1]: Section 1. High Pressure Abatement & PCV-101 Malfunction Response

Excerpt: - **Normal Operating Pressure:** 30.0 barg to 33.0 barg - **High Pressure Alarm (PAH-101):** 34.0 barg...

[SOP-V101 Section 2]: Section 2. Demister Fouling, Carryover & Foaming Mitigation

Excerpt: - **Normal Clean Demister DP (DPIT-101):** 0.015 - 0.035 bar - **Fouling Warning Threshold:** > 0.050 bar...

6. Formal Shift Handover Sign-off & Regulatory Endorsement

OUTGOING SHIFT OPERATOR

Name / Role: Lead Console Operator

Signature: _____

Timestamp: 2026-10-24 22:32:38

INCOMING SHIFT SUPERVISOR

Name / Role: Incoming Shift Lead

Signature: _____

Timestamp: _____-_____-_____ ____:____