OSHA PSM 1910.119 / API RP 75 SHIFT HANDOVER REPORT

Central Processing Facility Train 1 (V-101 Separator & K-101 Compressor)

Report Ref: SHR-8605447D-202610242229 | Incident: INC-8605447D | Generated: 2026-10-24 22:29:43

Outgoing Shift Lead:	Lead Console Operator	**Incoming Shift Lead:**	Incoming Shift Lead
Operational Status:	**ACTIVE INCIDENT / ABNORMAL**	**Supervisory Mode:**	Level-2 Advisory (Zero DCS Write)

1. Executive Summary & Live DCS Telemetry

Process conditions monitored under Level-2 Supervisory advisory envelope:

Instrument Tag	Current Reading	Operating Envelope	Alarm State
DPIT-101	`0.70 bar`	0.010 - 0.050 bar	**TRIP (HIGH-HIGH)**
FT-101	`90000.00 Sm3/h`	50,000 - 80,000 Sm3/h	**HIGH ALARM**
LT-101	`50.00 %`	40.0 - 65.0 %	**NORMAL**
LT-102	`25.00 %`	40.0 - 65.0 %	**NORMAL**
LT-103	`13.31 %`	5.0 - 20.0 %	**NORMAL**
PT-101	`30.00 barg`	28.0 - 34.0 barg	**NORMAL**
PT-102	`29.30 barg`	27.0 - 33.0 barg	**NORMAL**
PT-103	`72.00 barg`	70.0 - 80.0 barg	**NORMAL**
VT-101	`5.31 mm/s`	0.50 - 3.80 mm/s	**TRIP (HIGH-HIGH)**

Active Symptoms: SYM_HIGH_DEMISTER_DP, SYM_HIGH_SCRUBBER_LEVEL, SYM_HIGH_VIBRATION

2. Diagnosed Root Causes & Bayesian Posterior Beliefs

1. Separator Foaming & Demister Carryover (H03) - 70.1% confidence

2. Wellhead Transient Slug Influx (H06) - 22.4% confidence

3. Compressor K-101 Aerodynamic Surge (H04) - 7.2% confidence

3. Actions Executed & Active Remediation Sequence

No corrective actions executed during this shift.

Outstanding Plan Sequence:

- [ ] Step 1: Start Antifoam Dosing Pump P-105 (ACT_02_INJECT_ANTIFOAM_CHEMICAL)
  Target: V-101 | Estimated Time: 3 min

4. Field Verification Checks (Completed vs. Pending for Incoming Crew)

No field checks completed yet during this shift.

Pending Checks for Incoming Shift Lead:

- [ ] CHK_03_DEMISTER_DP_DRAIN: Check Demister Differential Pressure Gauge & Drain Lines
  Target: V-101 | Priority: 1 | Mandatory Verification
- [ ] CHK_06_SCRUBBER_BOOT_DRAIN: Inspect V-102 Suction Scrubber Boot Auto-Drain Valve
  Target: V-102 | Priority: 2 | Mandatory Verification

5. Grounded Technical References (SOPs & HAZOP Safeguards)

[SOP-V101 Section 2]: Section 2. Demister Fouling, Carryover & Foaming Mitigation

Excerpt: - **Normal Clean Demister DP (DPIT-101):** 0.015 - 0.035 bar - **Fouling Warning Threshold:** > 0.050 bar...

[HAZOP-SEP Node 2]: Node 2. Liquid Carryover from V-101 to Compressor (Parameter: Phase Distribution / Liquid in Gas)

Excerpt: - **Deviation:** MORE Liquid in Vapor Outlet (Carryover) - **Direct Causes:**...

6. Formal Shift Handover Sign-off & Regulatory Endorsement

OUTGOING SHIFT OPERATOR

Name / Role: Lead Console Operator

Signature: _____

Timestamp: 2026-10-24 22:29:43

INCOMING SHIFT SUPERVISOR

Name / Role: Incoming Shift Lead

Signature: _____

Timestamp: _____-_____-_____ ____:____