# OSHA PSM 1910.119 / API RP 75 SHIFT HANDOVER REPORT

Central Processing Facility  Train 1 (V-101 Separator & K-101 Compressor)

Report Ref: SHR-CEB2027E-202610242148  |  Incident: INC-CEB2027E  |  Generated: 2026-10-24 21:48:14

| | | | |
|---|---|---|---|
| **Outgoing Shift Lead:** | Lead Console Operator | **Incoming Shift Lead:** | Incoming Shift Lead |
| **Operational Status:** | **ACTIVE INCIDENT / ABNORMAL** | **Supervisory Mode:** | Level-2 Advisory (Zero DCS Write) |

## 1. Executive Summary & Live DCS Telemetry

Process conditions monitored under Level-2 Supervisory advisory envelope:

| Instrument Tag | Current Reading | Operating Envelope | Alarm State |
|---|---|---|---|
| **DPIT-101** | `0.10 bar` | 0.010 - 0.050 bar | **TRIP (HIGH-HIGH)** |
| **FT-101** | `90000.00 Sm3/h` | 50,000 - 80,000 Sm3/h | **HIGH ALARM** |
| **LT-101** | `50.00 %` | 40.0 - 65.0 % | **NORMAL** |
| **LT-102** | `25.00 %` | 40.0 - 65.0 % | **NORMAL** |
| **LT-103** | `5.00 %` | 5.0 - 20.0 % | **NORMAL** |
| **PT-101** | `30.00 barg` | 28.0 - 34.0 barg | **NORMAL** |
| **PT-102** | `29.30 barg` | 27.0 - 33.0 barg | **NORMAL** |
| **PT-103** | `72.00 barg` | 70.0 - 80.0 barg | **NORMAL** |
| **VT-101** | `2.30 mm/s` | 0.50 - 3.80 mm/s | **NORMAL** |

## 2. Diagnosed Root Causes & Bayesian Posterior Beliefs

**1. Nominal Steady-State Operation (H07) - 25.0% confidence**

2. PCV-101 Stuck Closed / Air Failure (H01) - 15.0% confidence

3. Separator Foaming & Demister Carryover (H03) - 15.0% confidence

## 3. Actions Executed & Active Remediation Sequence

No corrective actions executed during this shift.

## 4. Field Verification Checks (Completed vs. Pending for Incoming Crew)

No field checks completed yet during this shift.

All field verification checks cleared for this operational state.

## 5. Grounded Technical References (SOPs & HAZOP Safeguards)

**[SOP-V101 §1]: §1. High Pressure Abatement & PCV-101 Malfunction Response**

Excerpt: - **Normal Operating Pressure:** 30.0 barg to 33.0 barg - **High Pressure Alarm (PAH-101):** 34.0 barg...

**[SOP-V101 §2]: §2. Demister Fouling, Carryover & Foaming Mitigation**

Excerpt: - **Normal Clean Demister DP (DPIT-101):** 0.015 - 0.035 bar - **Fouling Warning Threshold:** > 0.050 bar...

## 6. Formal Shift Handover Sign-off & Regulatory Endorsement

**OUTGOING SHIFT OPERATOR**

Name / Role: Lead Console Operator

Signature: _____

Timestamp: 2026-10-24 21:48:14

**INCOMING SHIFT SUPERVISOR**

Name / Role: Incoming Shift Lead

Signature: _____

Timestamp: _____-_____-_____  ____:____